Any deficiency statement ending with an asterisk (*) denotes a deficiency which the institution may be excused from correcting providing it is determined that other safeguards provide sufficient protection to the patients. (See instructions.) Excapt for nursing homes, the findings stated above are disclosable 90 days days following the date these documents are made available to the facility. If deficiencies are cited, an approved plan of correction is requisite to continued

Aug. 24. 2016 6:40PM DEPARTMENT OF HEALTH AND HUMAN SERVICES No. 3650

PRINTED: 08/11/2016

CENTERS FOR MEDICARE & MEDICAID SERVICES FORM APPROVED OMB NO. 0938-0391 STATEMENT OF DEFICIENCIES (X1) PROVIDER/SUPPLIER/CLIA (X2) MULTIPLE CONSTRUCTION AND PLAN OF CORRECTION (X3) DATE SURVEY IDENTIFICATION NUMBER: A. BUILDING 01 - MAIN BUILDING 01 COMPLETED 445286 B, WING NAME OF PROVIDER OR SUPPLIER 08/08/2016 STREET ADDRESS, CITY, STATE, ZIP GODE KINDRED NURSING AND REHABILITATION- FAIRPARK 307 N FIFTH ST BOX 5477 MARYVILLE, TN 37801 SUMMARY STATEMENT OF DEFICIENCIES (X4) ID PROVIDER'S PLAN OF CORRECTION PREFIX (EACH DEFICIENCY MUST BE PRECEDED BY FULL (X5) COMPLETION PREFIX (EACH CORRECTIVE ACTION SHOULD BE REGULATORY OR LSC IDENTIFYING INFORMATION) TAG TAG CROSS-REFERENCED TO THE APPROPRIATE DATE DEFICIENCY) K 130 Continued From page 1 This Plan of Correction is the cemer's credible K 130 allegation of compliance. The mechanical/sprinkler riser room had an Preparation and/or execution of this plan of correction unsealed penetration in the rated ceiling around does not constitute admission or agreement by the provider of the truth of the facts alleged or conclusions an all thread rod. set forth in the statement of deficiencies. The plan of 2. The clock room mechanical room had an correction is prepared and/or executed solely because unsealed penetration around flexible conduit. It is required by the provisions of federal and state law. NFPA 101, 8.2.3.2.4.2 the cross-corridor fire doors by room 200 These findings were verified by the maintenance were inspected 8/17/2016 by a certified Fire director and acknowledged by the administrator Door Company. New door closures were during the exit conference on 8/8/16. ordered for cross-corridor fire doors and a new door was ordered to replace the 45 minute fire door from the kitchen. These will be installed immediately when received. The unscaled penetrations in the Mechanical/sprinkler riser room and the clock room mechanical room were sealed by Plant Operations Supervisor on 8/11/2016. A monthly inspection will be conducted by the Plant Operations Supervisor and reported to the Performance Improvement Committee at regular scheduled meetings for review. The attendees for this committee include the Executive Director, Director of Nursing, Medical Director, Culinary Manager, Assistant Director of Nursing, Staff Development Coordinator, Admissions Coordinator, Business Office Manager, Case Manager, MDS Coordinator, Social Services, Activity Director, Plant Operations Supervisor and Medical Records. 8/11/2016