Division of Health Care Facilities STATEMENT OF DEFICIENCIES (X1) PROVIDER/SUPPLIER/CLIA (X2) MULTIPLE CONSTRUCTION AND PLAN OF CORRECTION IDENTIFICATION NUMBER: A. BUILDING: 01 - ASBURY PLACE AT KINGSPORT TN8210 B. WING NAME OF PROVIDER OR SUPPLIER STREET ADDRESS, CITY, STATE, ZIP CODE 100 NETHERLAND LANE ASBURY PLACE AT KINGSPORT KINGSPORT, TN 37660 SUMMARY STATEMENT OF DEFICIENCIES (X4) ID PROVIDER'S PLAN OF CORRECTION (EACH DEFICIENCY MUST BE PRECEDED BY FULL PRÉFIX PREFIX (EACH CORRECTIVE ACTION SHOULD BE REGULATORY OR LSC IDENTIFYING INFORMATION) TAG CROSS-REFERENCED TO THE APPROPRIATE TAG N 831 1200-8-6-.08 (1) Building Standards N 831 (1) A nursing home shall construct, arrange, and maintain the condition of the physical plant and the overall nursing home environment in such a manner that the safety and well-being of the residents are assured. This Rule is not met as evidenced by: Based on record review and interview, the facility failed to have annual fire door inspections. The findings include: Record review and interview with the maintenance director on 1/19/18 at 3:00 PM revealed no annual fire door inspections are being conducted. N831- We will contact several other This finding was verified by the maintenance door companies to find a provider director and acknowledged by the executive that will complete an annual door director during the exit conference on 1/19/16. NFPA 80 2012 Edition inspection as soon as possible. 5.2* Inspections. 2/26/16 5.2.1* Fire door assemblies shall be inspected and tested not less than annually, and a written record of the inspection shall be signed and kept for inspection by the AHJ. 5.2.3 Functional Testing. 5.2.3.1 Functional testing of fire door and window assemblies shall be performed by individuals with knowledge and understanding of the operating components of the type of door being subject to testing. 5.2.5.1 Fire door assemblies shall be visually inspected from both sides to assess the overall

Division of Health Care Facilities LABORATORY DIRECTOR'S OR PROVIDER/SUPPLIER REPRESENTATIVE'S SIGNATURE

condition of door assembly.

TITLE

(XB) DATE

E FORM

5-15-16

DIVISIO	n of Health Care Fac	llities			FORM	1 APPROVE	
STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER:	(X2) MULTIPLE CONSTRUCTION A. BUILDING: 01 - ASBURY PLACE AT KINGSPORT		(X3) DATE SURVEY COMPLETED		
		TN8210	B. WING		01/19/2016		
NAME OF PROVIDER OR SUPPLIER STREET A			DDRESS, CITY, STATE, ZIP CODE		<u>, </u>	01/10/2010	
ASBURY	Y PLACE AT KINGSPO		HERLAND L				
		KINGSPO	ORT, TN 376				
(X4) ID PREFIX	(FACH DESIGNAVIATION OF CORRECTION						
TAG	(EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)		PREFIX TAG	(EACH CORRECTIVE ACTION SHOUL CROSS-REFERENCED TO THE APPRO- DEFICIENCY)	LD BE COMPLETE		
N 831	Continued From pa	ige 1	N 831				
	5.2.5.2 The following items shall be verified: (1) No open holes or breaks exist in surfaces of either the door or frame. (2) Slats, endlocks, bottom bar, guide assembly, curtain entry hood, and flame baffle are correctly installed and intact. (3) Glazing, vision light frames, and glazing beads are intact and securely fastened in place, if so equipped. (4) Curtain, barrel, and guides are aligned, level, plumb, and true. (5) Expansion clearance is maintained in accordance with manufacturer 's listing. (6) Drop release arms and weights are not blocked or wedged. (7) Mounting and assembly bolts are intact and secured. (8) Attachments to Jambs are with bolts, expansion anchors, or as otherwise required by the listing. (9) Smoke detectors, if equipped, are installed and operational. (10) No parts are missing or broken. (11) Fusible links, if equipped, are in the location; chain/cable, s-hooks, eyes, and so forth, are in good condition (i.e., no kinked or pinched cable, no twisted or inflexible chain); and links are not painted or coated with dust or grease. (12) Auxiliary hardware items that interfere or prohibit operation are not installed on the door or frame. (13) No field modifications to the door assembly have been performed that vold the label.						